

EXHIBIT 8

SEQUENCE of WORK and PROPOSED CONSTRUCTION SCHEDULE

Given the project(s) have not yet been designed, the construction phasing and scheduling is only an educated estimate at this time. The following is a list of tentative project milestones related to the Fire Station Project. The Community and Recreation Center Project would follow a similar schedule but on a separate timeline:

<i>i.</i>	<i>11/15/21</i>	<i>Project Award Design-Build Team</i>
<i>ii.</i>	<i>11/15/21 – 11/30/21</i>	<i>Scope Refinement</i>
<i>iii.</i>	<i>12/1/21 – 1/3/22</i>	<i>Concept/Schematic Design</i>
<i>iv.</i>	<i>1/4/22 – 1/31/22</i>	<i>Design Development</i>
<i>v.</i>	<i>2/1/22 – 2/28/22</i>	<i>CD's – grading and shell</i>
<i>vi.</i>	<i>3/1/22 – 4/29/22</i>	<i>Permit – grading and shell</i>
<i>vii.</i>	<i>3/1/22 – 7/1/22</i>	<i>CD's – interior</i>
<i>viii.</i>	<i>7/5/22 – 8/31/22</i>	<i>Permit – interior</i>
<i>ix.</i>	<i>9/1/22 – 9/30/22</i>	<i>Subcontractor Procurement – interior</i>
<i>x.</i>	<i>1/31/22</i>	<i>Finalize GMP</i>
<i>xi.</i>	<i>1/31/22</i>	<i>Order Pre-Engineered Metal Building</i>
<i>xii.</i>	<i>5/5/22 – 7/29/22</i>	<i>Notice to Proceed – Site</i>
<i>xiii.</i>	<i>6/7/22 – 9/30/22</i>	<i>Structure Construction</i>
<i>xiv.</i>	<i>9/30/22</i>	<i>Structure Complete</i>
<i>xv.</i>	<i>10/3/22 – 4/28/23</i>	<i>Interior Construction</i>
<i>xvi.</i>	<i>4/28/23</i>	<i>Fire Station Complete</i>